

Site Visit Report

Date:	24 June 2020
Tender:	ERDF.05.0121 Tender 007 – Tender for the Laying of Foundations for the New Boundary Wall at Xrobb L-Għaġin Natural Park as part of ERDF Project ERDF.05.121 – Wildlife Rehabilitation Centre
Attendees:	As per attached signature sheet
Summary of Proceedings	<p>Project Architect and representative of Project Management Service Provider explained the main elements of the tender as per tender document. Bidders asked the following Questions:</p> <p>Who would be responsible for the clearing of soil and other material.</p> <p>Such clearance is the responsibility of the Contractor of ERDF.05.0121 Tender 003. However, give the nature of the site, and the material in question, there is always the risk that following such clearance some material would flow into the trench made to host the foundations, in which case, bidders should be ready to remove such material. While they have to allow for such removal, bidders should keep in view that such material is to be kept on site, and hence no dumping (and therefore dumping charges and related costs) have to be factored in.</p> <p>Will shuttering be necessary?</p> <p>Yes.</p> <p>Should the foundations be laid as one long foundation, or in stepped stretches (imtarrġa)?</p> <p>Foundations are to be stepped (imtarrġa) with each stretch being 6m long.</p> <p>Who will guide the contractor as to the exact location where each stretch is to start and end?</p> <p>The Contractor will be given plans which are to be interpreted and followed.</p> <p>Is the whole perimeter accessible by large vehicles?</p> <p>Part of the perimeter is only accessibly by smaller vehicles – the size of a van or a dumper</p>

Vincent Attard
Project Leader
Executive President / CEO
Nature Trust – FEE Malta

Stefan Cachia
f/Project Manager
Senior Consultant
Atriga Consulting Services Ltd.

